

## TIMELINE FOR SPRINGMILL STREAMS

- Tuesday, July 21<sup>st</sup> – Plans and Construction Documents Complete and Sent to IDEM
- Wednesday, July 22<sup>nd</sup> - @ 6:00 pm public meeting for all including residents for questions concerning the project
- Monday, July 27<sup>th</sup> - By Noon Notice of Bid must be presented to Indy Star
- Monday, August 3<sup>rd</sup> – First run of notice of Bid in Newspaper
- Monday, August 10<sup>th</sup> – Second run of notice of Bid in Newspaper
- Thursday, August 13<sup>th</sup> - @ 1:30 pm our office – Pre Bid Conference Meeting
- Thursday, August. 20<sup>th</sup> - @ 2:00 pm - Bid Opening (all bids must be in our office by no later than 2:00 pm)
- Wednesday, August 26<sup>th</sup> - @ 6:00 pm public meeting for all including residents for questions concerning the project (if necessary)
- Monday, September 14<sup>th</sup> - Board Meeting @ 7:00 pm, 1<sup>st</sup> Reading of Rate Ordinance
- Wednesday, September 23<sup>rd</sup> - By Noon Advertisement for Public Hearing must be presented to Indy Star
- Monday, September 28<sup>th</sup> - 1st run advertisement for Public Hearing in Newspaper
- Monday, October 5<sup>th</sup> - 2nd run advertisement for Public Hearing in Newspaper
- Monday, October 12<sup>th</sup> - 2nd Reading of Rate Ordinance, Award Contract and Public Hearing
- Late October start Construction
- Substantial Completion will be 90 days after the start of construction and at this time connections to the sewer can be made
- Final completion/restoration will be completed in Spring and the 90 day letters for construction payment will be sent upon final completion